

सारणी 8

FINANCIAL & PHYSICAL PROGRESS OF WATERSHED PROJECTS

YEAR :2004-2005

Sl. No.	District		O. B. as on 1.4.04	RELEASES (Rs. Lakh)			Total Available Fund	Expend. As on 31.3.2005	Balance	%Expenditure	No. of Watershed	No. of Project A/c Opened
				Central	State	Total						
<i>1</i>	<i>2</i>		<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>
1	<i>Rohtas</i>	*	7.390	20.250	6.750	27.000	34.390	6.000	28.390	17.45	26	26
2	<i>Bhabhua</i>	*	117.363	50.625	16.875	67.500	184.863	67.489	117.374	36.51	58	58
3	<i>Nawada</i>	*	301.301	67.500	22.500	90.000	391.301	110.470	280.831	28.23	117	117
4	<i>Sitamarhi</i>	*	69.150	10.125	3.375	13.500	82.650	54.942	27.708	66.48	29	29
5	<i>Madhubani</i>	*	70.608	13.500	6.190	19.690	90.298	32.896	57.402	36.43	33	33
6	<i>Jamui</i>	*	154.278	67.500	48.375	115.875	270.153	173.050	97.103	64.06	100	100
Total			720.090	229.500	104.065	333.565	1053.655	444.847	608.808	42.22	363	363