

सारणी 8(क)

FINANCIAL & PHYSICAL PROGRESS OF WATERSHED PROJECTS

YEAR :2002-2003

MONTH : MARCH' 03

Sl. No.	District	Balance Amount	RELEASES (Rs. Lakh)			Total Available Fund	Expenditure	%Expenditure	No. of Watershed	No. of Project A/c Opened
			Central	State	Total					
1	2	3	4	5	6	7	8	9	10	11
1	<i>Rohtas</i>	16.170	13.500	5.330	18.830	35.000	12.000	34.29	6	4
2	<i>Bhabhua</i>	147.850	33.750	0.000	33.750	181.600	1.500	0.83	10	20
3	<i>Nawada</i>	109.899	60.750	0.000	60.750	170.649	35.684	20.91	36	36
4	<i>Sitamarhi</i>	13.677	0.000	0.000	0.000	13.677	0.000	0.00	0	0
5	<i>Madhubani</i>	14.159	27.000	8.190	35.190	49.349	0.000	0.00	0	11
6	<i>Jamui</i>	17.250	94.500	77.060	171.560	188.810	159.120	84.28	60	23
7	<i>Hqr. Estt.</i>	0.000	0.000	9.830	9.830	9.830	9.830	100.00	0	0
Total		319.005	229.500	100.410	329.910	648.915	218.134	33.62	112	94