

सारणी 8(क)

FINANCIAL & PHYSICAL PROGRESS OF WATERSHED PROJECTS

YEAR :2003-2004

Sl. No.	District	Balance Amount	RELEASES (Rs. Lakh)			Total Available Fund	Expen- diture	%Expen- diture	No. of Watershed	No. of Project A/c Opened
			Central	State	Total					
1	2	3	4	5	6	7	8	9	10	11
1	<i>Rohtas</i>	18.000	13.500	4.500	18.000	36.000	59.920	166.44	4	4
2	<i>Bhabhua*</i>	32.250	33.750	11.250	45.000	77.250	24.375	31.55	10	10
3	<i>Nawada*</i>	74.215	60.750	20.250	81.000	155.215	11.010	7.09	18	18
4	<i>Sitamarhi*</i>	13.677	20.250	6.750	27.000	40.677	0.000	0.00	6	6
5	<i>Madhubani*</i>	22.549	27.000	9.000	36.000	58.549	5.239	8.95	8	8
6	<i>Jamui*</i>	31.600	167.815	38.123	205.938	237.538	87.100	72.45	14	14
7	<i>Hqr. Estt.</i>	0.000	0.000	11.000	11.000	11.000	9.000	81.82	0	0
Total		192.291	323.065	100.873	423.938	616.229	196.644	31.91	60	60